## **Kathleen Hammer**

From: Kathleen Hammer

**Sent:** Thursday, July 28, 2022 9:59 AM

To: Kathleen Hammer

**Subject:** FW: Caliber at Copperleaf - 2nd ECCV Submittal

From: Kathleen Hammer < KHammer@arapahoegov.com>

Sent: Thursday, July 28, 2022 9:31 AM

**To:** Kathleen Hammer < KHammer@arapahoegov.com> **Subject:** FW: Caliber at Copperleaf - 2nd ECCV Submittal




Hi Michael,

In response to your questions/comments below.

- 1. We will run the water model with the projected fire flows to confirm that the pipe sizes and velocities are sufficient at the site and surrounding areas.
- 2. The District will require the 10' minimum separation from the center line of the water or sewer main from the easement line.

## **Thanks**



Hi Jamie and team,

Thank you for providing this review. I have a couple questions on the comments, see below. Feel free to email me back responses or if we need to, I can set up a call to talk through them.


ECCV Comment: The District is concerned about the required fire flow of 6,000 gpm as shown on the cover page. Typically, if there is a fire sprinkler system to the building, the fire flow can be reduced per the SWMF, up to half. If 6,000 gpm is correct, the District will need to evaluate and model the water lines in the vicinity of the project to confirm that it can handle the 6000-gpm fire flow. Please confirm if this fire flow is correct. If the required fire flow is lowered, the District will need to see something in writing from the fire marshal approving the reduced fire flow.

Question: We reached out to SMFR and they are saying since the building will have a NFPA 13R system it can be reduced to 5,250 gpm. Hopefully that helps with your model.

ECCV Comment: ECCV requires 5' edge to edge between sanitary sewer and storm, not center to center. Please adjust. If ECCV has to excavate sewer the storm falls in the trench at 5 feet.

Question: Will ECCV allow any reduction in the 10' separation from water line to easement or water line to sanitary main? Our concern is pushing the storm sewer under the curb that will require replacing curb if they ever have to excavate.

Thank you,



Hi Michael,

Please find attached the second comment letter for Copperleaf Filing 30 from ECCV. If you have any questions, please contact me.





July 2, 2021

Jessica Subick
The Garrett Companies
1051 Greenwood Spring Blvd. Suite 101
Greenwood, IN 46143

Re: Service Availability (Multi-Family Units) – Copperleaf Parcel (E. Quincy & Copperleaf Blvd.)

Dear Jessica:

The above-described project, near Copperleaf Boulevard in Arapahoe County, Colorado, is located within the boundaries of the East Cherry Creek Valley Water & Sanitation District (ECCV). The District will provide water and sanitary sewer services to the project.

The provision of service will be subject to the rules and regulations of the District including payment of all applicable fees.

ECCV supplies water to approximately 21,000 Single Family Equivalents (SFE's). At buildout, ECCV is expecting to service approximately 23,500 SFE's. This project is included in the buildout demand.

If you have any questions regarding the terms and conditions of this letter, please contact me.

Sincerely,

— DocuSigned by:

Chris Donglass


— 39C4D0A680234D2...

Chris Douglass Project Manager

cc: David J. Kaunisto, District Manager

Lauren Florman, Customer Service Manager

Brandon Felipe, Engineer



SCALE: 1" = 40' - 0" (24"x36" SHEET)

' 40' 80' 160'

N

A201

HPA# 21154